

PROGRESS REPORT

UPDATED CONSTRUCTION STATUS OF " BANALATA" , CLUSTER OF TEEN KANYA

As on 27/08/2019

SL NO	PARTICULARS	% OF COMPLITION		
		TOWER- 1	TOWER-2	TOWER-3
1	Pilling work	100%	100%	100%
2	Foundation	100%	100%	100%
3	Ground Floor slab	100%	100%	100%
4	RCC 1st Floor Slab	100%	100%	100%
5	RCC 2nd Floor Slab	100%	100%	100%
6	RCC 3rd Floor slab	100%	100%	100%
7	RCC 4th Floor Slab	100%	100%	100%
8	RCC 5th Floor slab	100%	100%	100%
9	RCC 6th Floor Slab	100%	100%	100%
10	RCC 7th Floor slab	100%	100%	100%
11	RCC 8th Floor Slab	100%	100%	100%
12	RCC 9th Floor Slab	100%	100%	100%
13	RCC 10th Floor Slab	100%	100%	100%
14	RCC 11th Floor Slab	100%	100%	100%
15	RCC 12th Floor slab	100%	100%	100%
16	RCC 13th Floor Slab	100%	100%	100%
17	Roof Slab	100%	100%	100%
18	Above Roof Slab	100%	100%	100%
19	Brick Work	90%	98%	98%
20	Inside Plaster	90%	95%	97%
21	Flooring			
22	Door Frame Fixing	100%	100%	100%
23	Plumbing(excluding fittings) Chase Cutting		40%	80%
24	Electrical work- Chase Cutting, DB fixing etc	95%	95%	95%
26	Supply & Erection of Lift			
27	Outside Plaster	90%	97%	95%
28	Outside Painting/ Primer			
29	Ready to Handover			

Updated Report of Internal Road and Sweage System at Teen kanya

As on 27/08/2019

SL NO	Particulars	% of Complition	
1	Internal Road	80%	

	2 weage System	95%	