

WEEKLY CONSTRUCTION FIELD REPORT

1301 12th Avenue South Suite 200 | Great Falls, MT | Phone: 701-690-2834

Project Name: [Click here to enter text.](#)

Report Date: April 27, 2019

Owner Name: Town of Big Sandy

KLJ Project No: 4415010

Project Location: Big Sandy, MT

Contractor: C&C Excavation, Inc

Reported by: Sean Rabe

Cc: Shaud Schwarzbach, Colby Baumgarn, Wendy Kleinsasser, Lisa Moisey, Kacey Pilon, Darin Ray, Ted Pursley, Jon Sheehy, Tim LaBuda, Craig Carlson, Ed Everaert, Luke LaLiberty

Work in Progress

The contractor resumed construction operations this week on McNamara Avenue. Watermain installation was completed between Second Street and Fourth Street.

Observations

Site Work:

The contractor installed 6" watermain along with fittings, valves, hydrants and residential services this week on McNamara Avenue. Backfilling and compaction was completed behind the watermain installation. This section has not passed a bacteriological or pressure test yet, those tests will be done next week. The floor slab of the bulk fill station was poured on Thursday. The contractor will begin work next week on Third Street near McNamara Avenue. Residential services replaced last week on First Street were also backfilled this week.

Temporary Facilities:

Temporary water was setup for residents effected by construction activities along and McNamara Avenue. Temporary water piping has passed a bacteriological test. Residents along McNamara Avenue will remain on temporary water until watermain tests have passed.

Traffic control to direct vehicles around the construction activities has been ongoing.

Photos



Highlighted sections of the project in green have been completed, blue sections are remaining



New hydrant installation



Installing 6" watermain along McNamara Avenue



Placing gravel on finished road surface



Installing new 6" tee at McNamara Avenue and Third Street