



## Construction Schedule

*The following work is scheduled from April 17, 2014 through May 4, 2014.*

NOTE: Construction schedule information is tentative and subject to change based on several factors, including weather and field conditions.

**Please note: Smaller helicopters may be used to assist with pulling wire into the new structures and wire demo in old structures along areas of the project. These areas are noted in the specific townships below.**

### **Andover Township**

- Environmental and road work will be done in the right-of-way off Kilroy Rd., Andover-Sparta Rd., Caitlin Ct., Limecrest Rd., Goodale Rd., Perona Rd., and Stickles Pond Road. Grounding and assembly work may be seen in the right-of-way off Goodale Rd., Stickles Pond Rd. and Rte. 206. Foundation work will be seen off of Stickles Pond Rd., Caitlin Ct. and Goodale Road. Wire splicing work may be seen in the right-of-way off Goodale Rd. and Limecrest Road. Structure demo and some road work may be seen in the right-of-way off Rte. 206.

### **Boonton Township**

- At this time there is no major work planned in Boonton Township.

## **Byram / Lake Mohawk**

- Environmental and road work will be done in the right-of-way off of East and West Shore Trails.

## **East Hanover**

- Delivery of materials is taking place at the former airport site on Ridgedale Avenue. Some painting will be done on structures located off Jaclyn Dr., River Rd., and Ridgedale Avenue. Restoration work will begin off Jaclyn Dr. and Stimis Lane.

## **Fredon**

- Some road work will be done in the right-of-way off Running Hills Dr. and Long Hill Road. Grounding work will be taking place in the right-of-way off Running Hills Dr., Long Hill Rd. and Willows Road. Foundation crews may be seen in the right-of-way off Fredon-Marksboro Rd., Running Hills Dr., Willows Rd., Long Hill Rd., Rte. 610 and Old Middleville Road. Wire and tower demo will be taking place along the right-of-way at all towers in the Fredon area. In addition you may see tower assembly being done off Willows Rd., Rte. 610, Running Hills Dr., Long Hill Rd., Ridge Rd., Fredon-Marksboro Rd., Phil Hardin Rd. and Old Middleville Road.

## **Hardwick**

- In the right-of-way off Sandpond Rd. there will be foundation work, tower assembly and grounding activities taking place. Wire and tower demo will be taking place along the right-of-way at all towers in the Hardwick area. A small helicopter assisting with wire pulling activities may be seen along the right-of-way in Hardwick.

## **Hopatcong**

- Wire splicing and road work will be taking place in the Hopatcong Switch station area.

## **Jefferson**

- At this time there is no major worked planned in Jefferson.

## **Kinnelon.**

- At this time there is no major worked planned in Kinnelon.

## **Montville**

- Wire work may be seen in the right-of-way off Schneider Lane and River Road. Tower painting will take place in the right-of-way off Schneider, Miller and Church Lanes. Some road restoration work will be taking place off of Church Lane, River Rd. and Van Riper.

## **Newton**

- Wire and tower demo will be taking place along the right-of-way at all towers in the Newton area. Some tower assembly may be seen in the right-of-way off Rte. 206. In addition some grounding, road and foundation work will be done in the right-of-way off Merriam Ave. and Rte. 206.

## **Parsippany/Lake Hiawatha**

- Tower painting crews may be seen working off Edwards Rd., Lakeshore Dr., Rockaway Pl. and Rte. 46. In addition, wire splicing crews will be seen working off Rte. 46, Rockaway Pl. and Vail Road. Environmental and road work will be done in the right-of-way off Edwards and New Roads.

## **Picatinny**

- At this time there is no major worked planned in the Picatinny area.

## **Rockaway Township**

- At this time there is no major worked planned in Rockaway Township.

## **Roseland**

- All activity is taking place inside the switching station fence line on PSE&G property.

## **Sparta**

- Splicing and road work will be taking place in the Hopatcong Switch station area, which is accessed via New Star Ridge and Larikat Lane in Sparta.

## **Stillwater**

- Foundation crews may be seen working in the right-of-way off Mt Holly Rd., Fairview Lake Rd., Saddleback Rd., Old Middleville Rd. and Pompey Lane. Grounding work will be done off Mt. Holly Rd., Fairview Lake Rd., Saddleback Rd. and Pompey Lane. Tower assembly will be taking place in the right-of-way off Hardwick Rd., Mt. Holly Rd., Potters Rd., Saddleback Rd., Fairview Lake Rd. and Pompey Lane. In addition, wire and tower demo will be taking place along the right-of-way at all towers in the Stillwater area. A small helicopter assisting with wire pulling activities may be seen along the right-of-way in Stillwater.

## **Delaware Water Gap National Recreation Area (New Jersey side)**

### **Traffic control**

Flaggers will be in place, as necessary, to ensure the safety of motorists where the power line right-of-way crosses Old Mine Road and Millbrook Road.

### **Power line construction**

- Crews will be completing work to install wires on the new poles.
- Crews will be restoring the right-of-way, initially between Old Mine Road and 602/Millbrook Road.

### **Scheduled trail and road use restrictions**

- Use caution when hiking the Appalachian Trail near the power line right of way. Heavy equipment will be in use near the trail, but will stop work to let hikers pass safely.