

Operation Playground Build Construction Calendar

Please note: all dates are approximate and dependent on weather, contractor's schedules, equipment shipment and delivery.

Thanks for your patience while we update Missoula's play places!

PARK	INSTALL NEW PLAY FEATURES*	FALL ZONE MATERIALINSTALL*	OPENS TO PUBLIC*	SITE RESTORATION COMPLETED*	NOTES
Bonner	Through 6/15	6/16 – 6/17	Now open!	Fall 2016	
Franklin	Complete	Complete	Now open!	6/24	
Greenough	Through 6/23	6/20-6/23	Now open!	Fall 2016	
McLeod	Through 6/8	6/8-6/13	Now open!	Fall 2016	
Northside	Through 6/27	6/28-30	Now open!	Fall 2016	
Pleasant View	Through 6/9	6/9/16	Now open!	7/7	
Skyview	6/10 – 6/16	6/17 – 6/21	Now open!	Fall 2016	Jeremiah’s Pinnacle will be moved to new playground.
Wapikiya	6/25	6/26 – 6/28	Now open!	Fall 2016	
Whitaker	6/13 – 6/18	6/8 – 6/21	Now open!	Fall 2016	
Rainbow	8/1 - 8/20	TBD	8/25	Rough dates - Equipment delivery in August, due to custom order of main primary playground piece, Kompan Corocord Performer Arch with rocking tube.	
*ALL DATES ARE APPROXIMATE					

How is the construction schedule determined?

Parks and Recreation is installing all 10 playgrounds at once, and is using a rolling construction schedule to minimize construction costs and playground downtime. Each process occurs throughout the 10 parks in phases: demolition, excavation and concrete, playpod construction, equipment installation and so on. Each equipment piece is fabricated to order by out-of-state firms and shipped to Missoula. Each playground contains play pieces from several manufacturers, all of whom operate on different time schedules. To ensure the utmost safety for playground users, each piece of equipment must be installed to exacting standards by a playground installation specialist. We take playground safety very seriously—and there are many moving parts in a project of this size. Contact Park Operations at 552-6253 for more information. Thank you for your support!