



WEEKLY REPORT OF CONSTRUCTION ACTIVITES

Project Name: Beech Grove Resurface
For Week Ending: 4/1/2017
Date of Notice to Proceed: 3/13/2017
Work Days Previously Reported: 6
Contractor: Smith Projects
Owner: City of Beech Grove

Report No.: 3
Calendar Completion Date: 13-Jun-17
This Report: 5 **Total to Date:** 11
Contract Amount: \$ 770,000.00
Paid To Date: \$ -
Engineer: Brian Pierson - United Consulting

Contract Number: 2017
Project Number: PHASE III
Structure Number: _____
Balance Remaining: \$ 770,000.00
Project Complete Percent: 0%

Day and Date	Work in Progress	Current Controlling Operations	Reasons for Reporting As a Work Day or Non-Work Day	Fraction of Day Workable	Work Days Charged
Sun 3/26/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs
Mon 3/27/17	On Churchman Avenue excavating for sidewalk starting at Emerson Ave and working east.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Tues 3/28/17	Continued excavating for the new sidewalk on Churchman Ave. all the way to the Fire Station. Began placing stone for subgrade.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Wed 3/29/17	Poured backside retaining curb for sidewalk from STA 1+50 to Schaff St. on Churchman Ave. Continued forming sidewalk.	Concrete Work	Contractor on Site Today	8 of 24	4 HRs
Thurs 3/30/17	Rain Out	Concrete Work	Contractor Arrived but Left Due to Weather	0 of 24	4 HRs
Fri 3/31/17	Rain Out	Concrete Work	Contractor Arrived but Left Due to Weather	0 of 24	4 HRs
Sat 4/1/17	No Work Today	Concrete Work	Contractor not on Site Today	0 of 24	0 HRs

Distribution:

Original to Owner
 cc: Project Engineer
 cc: District File
 cc: Contractor

REMARKS / PROJECTED WORK

Smith Projects will work on forming and pouring sidewalk on the north side of Emerson Avenue. A second crew will start this week milling on St. John's Court and S. Butler Avenue then proceed with base repair on St. Johns Court.

Prepared by:

Construction Manager

Approved Tuesday, April 4th 2017

Construction RPR

CONTRACTOR ACCEPTANCE

Smith Projects

TYPE NAME HERE

PROJECT PHOTOS



Excavating for sidewalk around traffic light conduits. Emerson and Churchman.



Excavating for sidewalk, northeast corner of Emerson Ave. and Churchman Ave.



Excavating sidewalk north of Churchman Avenue.



Excavating for ADA curb ramp at Churchman Avenue and Schaff Street.

PROJECT PHOTOS



Forming retaining curb, backside of sidewalk, northside of Churchman Ave.



Forming retaining curb, backside of sidewalk, northside of Churchman Ave.



Excavating for tie-in sidewalk in front of Beech Grove Station Senior Homes.



Pouring concrete retaining curb on the backside of the sidewalk on Churchman.

PROJECT PHOTOS



Pouring concrete retaining curb on the backside of the sidewalk on Churchman.



Pouring concrete retaining curb on the backside of the sidewalk on Churchman.



Pouring concrete retaining curb on the backside of the sidewalk on Churchman.



Pouring concrete retaining curb on the backside of the sidewalk on Churchman.