

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 1 -					
01/04/16	Ron/Cody	3440/2519/2521	Patch	3 yds oil sand	20D
01/04/16	Dan	Worked on 22A			
01/04/16	Kenny/Toby Craig/Mike Nolan	Cherry Creek, 2120	Installed a 30x36 tin horn, patched	10 yds big rock, 12 yds small rock, 1 ½ yds oil sand	26, T backhoe, haultruck, 25, 23, 28 22
01/04/16	Darrell/Craig	2534/2405/2602 Cherry ck	Fixed washouts, blade roads	7 yds millings, 21 yds rock, 14 yds oil sand	120M, 23
01/05/16	Ron/Cody	2101/2102/2139 2120	Patched, picked up 25 tires on 2209	3 yds oil sand	20D
01/05/16	Michael/Johnny	2805/2120/2139	Patched	3 ½ yds oil sand	22
01/05/16	Toby/Kenny Nolan	Cherry Ck, Cherry Blossom	Installed culverts	12 yds rock	26, 28, T rex backhoe
01/05/16	Dan	Worked on 22A			
01/05/16	Darrell/Craig	2307/2303/2313	Fixed washout, blade road.	2307 28 yds rock, 7 yds oil sand, 2303 14 yds rock, 2313 7 yds oil sand, 14 yds rock	120M, 23
01/06/16	Ron/Cody	2704/2721	Patched	3 yds oil sand	22A
01/06/16	Nolan/Michael	2421	Patched	4 yds oil sand	22
01/06/16	Dan	Worked on 22A			
01/06/16	Darrell/Craig	2716/2721/2312 2317/Cherry Ck 2704	Repaired washouts	21 yds oil sand, 21 yds rock	120M, 23
01/06/16	Toby/Kenny Johnny	2924	Repaired tank car, 72 tons	7 yds millings,	28, 25, gradall

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 2 -

			concrete scrap	20 yds oil sand,	
01/07/16	Nolan/Ron	2421/2420/2405	Patched	3 yds oil sand	22A
01/07/16	Michael/Johnny	2709/2710/2711	Patched	3 yds oil sand	22
01/07/16	Kenny/Darrell	2916	Put up road signs, checked roads		20B
01/07/16	Toby/Craig	2924/2309/2303	Patched	3 yds oil sand	20D
01/08/16	Kenny	2621	Blade road		120H, 21A
01/08/16	Michael/Johnny	2521/2431/2420	Patched	3 yds oil s	22
01/08/16	Toby/Nolan	2433/2306	Patched	6 yds oil sand	21
01/08/16	Cody/Ron	2120/2101/ cherry ck, 2403/ 2416	Patched	2 yds oil sand	22A
01/11/16	Kenny/Toby Darrell	Cherry Creek, Cherry Blossom	Dug out and replaced dry rock on culverts	3 yds milling	Backhoe, 26, 28, big loader
01/11/16	Ron/Cody	2516/3440/2511	Patch roads	3 yds oil sand	22A
01/11/16	Michael/Johnny	2202/2208/2209	Patched roads	5 yds oil sand	22
01/11/16	Dan	Worked on 20m			
01/11/16	Nolan/Craig	2139/2124/2140	Patch	2 yds oil sand, 2 yds rock	20D, case backhoe
01/12/16	Ron/Cody	2217/2326/2114 2410	Patched	4 yds oil sand	22A
01/12/16	Dan	Worked on 20B, road calls			
01/12/16	Toby/Kenny Mike/Craig	2146/2144/2602 2601	Bladed roads	168 yds rock	26, 28, 23 120H
01/13/16	Michael	2716	Patched	3 yds of oil sand	22
01/13/16	Ron/Cody Darrell	2715/2725/2313 2518/2326/2503 2705/2508	Strip patched and patched, blade roads	21 yds oil sand, 7 yds rock, 3 yds patch mix	120M blade, 28, 22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 3 -					
01/13/16	Kenny/Toby Johnny/Craig	2601	Blade roads and add rock	210 yds rock.	120H blade, 23, 25, 26
01/14/16	Toby, Kenny Johnny	2620/2602	Blade roads	112 yds rock	120H blade, 26, 25
01/14/16	Darrell/Ron Craig	2204/2429	Blade roads	56 yds rock	120M,
01/14/16	Michael/Nolan	2813/2901/2506	Patch	4 yds oil sand	22
01/15/16	Ron/Nolan	2301/2602/2316	Set barricades out and patched	3 yds oil sand	22
01/15/16	Michael/Johnny	2508	Patched	5 yds oil sand	22
01/15/16	Kenny/Toby Craig	Worked at barn	Yard ready for steel pipe, worked on 621B, t-Rex and piled rock at 47 and I-20		621B, T- Rex, case back hoe
01/19/16	Ron/Mike	2802/2123	Patched and repaired cave ins	4 yds oil sand	22A
01/19/16	Johnny/Toby Kenny	2602/2128	Blade roads add rock	196 yds of rock.	25, 26, 120H
01/19/16	Nolan/Darrell Craig	2311/2313/2301	Haul rock, unloaded steel	42 yds of rock	23, 28, t- rex, haul truck, 621 case loader
1/20/16	Ron/Cody	2501/2511/2502	Patched roads	4 yds oil sand	22A
1/20/16	Nolan	2721/2703/2702	Patched	3 yds oil sand	20D
1/20/16	Toby/Johnny	2410/2403/2416 2414/2418	Patched	4 yds oil sand	21
1/20/16	Dan	Worked on t-rex, marked cones and barrels			
01/20/16	Kenny/Darrell	2301/2309/2314	Strip patched with blade	2 yds oil sand (asphalt)	120M, 26
01/20/16	Michael/Craig	2807/2301	Patched, load guard rails on	3 yds oil sand	22, haul truck,

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 4 -					
			haul truck, to 2301		621B loader
01/21/16	Michael/Craig	2810/2816/2708 2721	Patched roads	1 ½ yds oil sand	22
01/21/16	Ron/Darrell/Mike	2708/2721	Patched and checked roads, picked up cones from Txdot	1 yd oil sand	22A
01/21/16	Johnny/Toby	2300's	Patched	2 yds oil sand	21
01/21/16	Dan	Worked on T-Rex, replaced fluid hose, picked up u-joint parts			
01/22/16	Toby/Johnny	2146/2148/2901	Patched roads	3 yds oil sand (asphalt)	21
01/22/16	Cody/Ron	2602	Patched cave ins	3 yds oil sand	22A
01/22/16	Michael/Craig	2302/2304	Patched	3 ½ yds oil sand	22
01/22/16	Nolan/Kenny	2305/2316/2314 2322	Patched	3 yds oil sand	20D
01/25/16	Ron/Cody	2501/2502/2602 2521/2517	Ron/Cody	3 yds oil sand	22A
01/25/16	Kenny/Darrell	2301	Worked on bridge trying to reopen	42 yds oil sand (asphalt)	Gradall, 120M
01/25/16	Michael/Johnny	2602/2604	Patched	3 ½ yds oil sand	22
01/25/16	Toby	Worked in shop/2306	Replace hose t-rex	7 yds rock	26
01/26/16	Ron/Cody	2602/2101	Patch	4 yds oil sand	22A
01/26/16	Michael/Johnny	2710	Patch	5 yds oil sand	22
01/26/16	Toby/Craig/Nolan	2313	Hauled clay to 2313, repairing tank car headwalls	105 yds of clay	26, 23, 28, case track loader.
01/26/16	Dan/Kenny	Worked in shop on 120H, complete service			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 5 -					
01/27/16	Toby/Kenny Darrell	2518	Hauled steel pipe to 2518 rebuild headwalls to tank car.		Ford haul truck, case backhoe
01/27/16	Ron/Cody	2117/2101/2117 2141	Patched	3 yds oil sand (ashpaht)	22A
01/27/16	Johnny/Nolan	2304/2306	Patched	3 yds oil sand	22
01/27/16	Dan/Toby	Worked in shop replaced u-joints in T-Rex and serviced			
01/27/16	Michael/Craig	2143	Patched	3 yds oil sand	22
01/27/16	Dan	Changed oil and filter in 20 and serviced.			
01/28/16	Ron/Nolan	2120/2141/2112	Patched	3 yds oil sand	22A
01/28/16	Johnny/Darrell	2808/2313/2802	Patched 2802 hauled rock and blade 2808,2313	1 yds oil sand, 28 yds rock.	25, 22, 120H blade.
1/28/16	Toby/Kenny	2518/2313	Carried pipe to 2518 rebuilding head wall, Finished work on tank car bridge 2313	Steel pipe and braces for bridge.	White haul truck, case backhoe, tex-rex.
01/28/16	Michael/Craig	2120/2143/2808	Patched roads and hauled rock and mix to 2808	2 ½ yds oil sand, 14 yds rock, 14 yds oil sand. (asphalt)	22, 23, 28
01/29/16	Johnny/Toby Kenny	2701	Haul rock to 2701 and blade rock on road.	112 yds rock.	25, 26, 120H blade
01/29/16	Darrell/Ron/ Craig	2721/2708/2706 2428	Blade roads add rock.	35 yds rock	120M blade, 23,

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 6 -					
					28
01/29/16	Michael	2426/2808/2815	Patch	3 yds oil sand	22
02/01/16	Dan	Workd on T-rex, 25, picked up parts			
02/01/16	Ron/Cody	2141/2119/2209	Patch, picked up 30 tires from 2209	2 yds oil sand	22A
02/01/16	Toby/Nolan	2414/2718/2720	Cleaned out ditch, patched	1 yd oil sand	Gradall, 22, 26
02/01/16	Michael	2406/2430	Hauled rock	35 yds rock.	28
02/01/16	Johnny/Kenny Craig	2430/2406	Hauled rock	105 yds rock	25, 23
02/02/16	Ron/Cody	2212/2119/2219 2112	Patched	3 yds oil sand	22A
02/02/16	Kevin/Nolan	2418/2426/2415 2410	Patched and picked up tires on 2912, put up road signs.	3 yds oil sand	22
02/02/16	Toby/Dan	Moved equipment around t-rex down for repair, worked on gradall, haul trailer.			
02/02/16	Michael/Johnny Kenny	2413	Blade road and leveled up.	105 yds of rock, 21 yds of oil sand (asphalt)	25, 28, 120M blade
02/02/16	Craig/Darrell	2413/2518	Haul rock and clay, pile rock at barn, rebuilding tank car bridge on 2518	28 yds rock, 28 yds clay	23, 26
02/03/16	Kevin/Nolan	2709/2704	Patched	3 yds oil sand	20D
01/03/16	Ron/Cody	2145/2120/2219	Patched, picked up couch on rd.	3 yds oil sand	22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 7 -					
02/03/16	Michael/Craig	2403/2418/2711 2708	Patched	2 ½ yds oil sand, 3 ½ yds rock	22
02/03/16	Toby/Kenny Johnny	2602	Loaded I beam, headwalls, pipes for repair bridge 2602	I beams and support steel pipes	Case front end loader, haultruck
02/03/16	Dan	Picked up parts, worked on 20, parts for T-rex			
02/04/16	Ron/Darrell Nolan	2414 tall oaks, 2145, 2721	Hauled rock, patched roads	28 yds rock, 14 yds oil sand	28, 22A, 120M blade
02/04/16	Nolan	2901/2908	Patched	2 yds oil sand	20D
02/04/16	Keivn/Michael	2708/2518	Patched, picked up bridge material 2518	3 yds oil sand	22
02/04/16	Johnny/Toby Kenny	2627/2140/2124	Installed 12x24 culvert blade roads	91 yds rock	25, 26, 120H blade
02/05/16	Toby/Kenny Johnny	2904/2901/2819 2924	Haul rock and blade roads, patched	35 yds rock, 2 yds oil sand	25, 26, 120M blade, 20D
02/05/16	Michael/Nolan	2803/2806	Patched	2 ½ yds rock, 2 ½ yds oil sand	22
02/05/16	Ron	2304/2322	Patched	3 yds oil sand	22A
02/08/16	Nolan	2901/2804/2908	Patched	2 yds oil sand	22A
02/08/16	Cody/Ron	2802/2808/2721 2312	Patch, Barricades from 2721 to 2312	3 yds oil sand	22A
02/08/16	Toby/Darrell	2312	Loaded pipe, sheet metal to 2312	Pipes and sheet metal	Haul truck, 26, 120H

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
					blade
02/08/16	Dan	Picked up parts for 120M, worked on 850C and 21			
02/08/16	Johnny/Michael Craig	2504/2414	Installed culvert 2504-15x24, 2414-12x24 both driveway.	35 yds rock	25, 28, T-rex
02/09/16	Ron/Cody	3343/2721/2708 2802/3443/2804	Patched roads, picked up tires on 3443 and 2804	1 yd rock, 3 yds oil sand	22A, 22D
02/09/16	Nolan/Kevin	2704/2303/2301 2317	Patched	3 yds oil sand	22
02/09/16	Dan	Worked on 850c and 120H			
02/09/16	Johnny	2404	Hauled rock to 2404, put tire on 25, worked at barn	21 yds rock	25, 20D
02/09/16	Michael/Craig	2430/2404/2518	Rock on driveway 2430, installed 15x30 driveway culvert on 2404, picked up guardrail and pipe on 2518	35 yds rock	Case backhoe, haultruck, 23
02/09/16	Toby/Kenny Darrell	2306/2312	Worked on 2306/2312 repairing road from flood.	35 yds rock, 28 yds clay	26, 28, 120M
02/10/16	Ron/Cody	2718/2719/2715 2725	Patched	3 yds oil sand	22A
02/10/16	Johnny		Hauled scrap metal to scrap yard	35 yds	25, 28, haul truck
02/10/16	Michael/Craig	2434/2534	Patched	4 yds oil sand	22
02/10/16	Kevin	2806/2808/2801	Patched	3 yds oil sand	20D
02/10/16	Dan	Worked on			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
		120M			
02/10/16	Kenny/Toby Darrell/Nolan	County Barn	Dug out base failures and piled rock		Backhoe, big loader Track loader, 28, 25
02/11/16	Nolan	2908/2916/2314	Patched	2 yds oil sand	22A
02/11/16	Johnny/Kevin	2512/2510/2504	Patched	3 yds oil sand	22
02/11/16	Ron/Mike/Craig	2317/2924/	Installed culverts 15x24 on 2317 and 15x24 on 2924 both driveways	35 yds rock	26, 23, case backhoe, white haul truck
02/11/16	Toby/Kenny	2312/3443	Hauled clay to 2312 finishing up duel tank car repairs. Loaded timber poles to go to 3443 bridge	21 yds clay, 8 timber poles	White haul truck, 25, 26
02/12/16	Johnny/Toby	2516/2511	Patched	4 yds oil sand	22
02/12/16	Kenny/Nolan	3443	Hauled bridge lumber		Haultruck, big loader
02/12/16	Ron/Craig	2322/2309/2313	Patch	2 yds oil sand	22A
02/16/16	Cody/Ron	2702/2703	Patch	4 yds oil sand	22A
02/16/16	Dan	Worked on T-rex, and 850C			
02/16/16	Kevin/Michael	2322/2309/2627	Patched	3 yds oil sand	22A
02/16/16	Kenny/Darrell	3443	Packed trash, hauled lumber to bridge on 3443.		Backhoe, big loader, haultruck
02/16/16	Johnny/Craig	3443	Hauled clay and lumber to 3443	28 yds clay	23, 25
02/17/16	Cody/Nolan	2813/2812/2317 2318	Patched, repaired mail	3 yds oil sand, 1	22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 10 -					
			box on 2318	yd rock	
02/17/16	Toby/Kenny	2627	Hauled steel pipe to 2627	Repair tank car	Haultruck 21, t-rex
02/17/16	Kevin/Johnny	2508/2918/2917 2511/2501	Patched	3 yds oil sand	22A
02/17/16	Worked on 20B				
02/17/16	Ron/Craig Mike	2901	Installed 24x30 cross road culvert. Blade road, repaired soft spot.	49 yds rock, 21 yds clay	26, case backhoe, 120M blade.
02/18/16	Cody/Nolan	2702/2714	Patched	5 yds yds oil sand	22
02/18/16	Kevin/Johnny	3225/Myrtle Springs, 2912	Patched	4 yds oil sand	22A
02/18/16	Michael/Ron Craig	2901/2813	Installed cross road culverts 15x30, 2901, 30x36 on 2813	3 yds rock	Case backhoe, 23, 28
02/18/16	Toby/Kenny Darrell	Cherry Ck, Cherry Blossom, 2122, 2710. 2102, 2120	Strip/blade asphalt on cross road culverts, repaired intersection at 2102, repaired 2710, 2122, 2120.	28 yds oil sand, 42 yds rock.	25, 26, 120M, white haul truck
02/18/16	Dan	Worked on 850C			
02/19/16	Nolan/Ron	2621/2501	Patched	3 yds oil sand	22A
02/19/16	Toby/Kenny Johnny	2621/2622	Hauled rock and blade roads	189 yds rock	25, 26, 120H
02/19/16	Ron/Michael Craig	2813/2436/2437	installed 12x24 driveway culvert 2436, patched	14 yds rock, 1 yd oil sand	23, 28, caseback hoe, 22A
02/22/16	Ron/Nolan	2702	Patched	2 yds oil sand	22A
02/22/16	Kenny/Darrell	3443/2627	Hauled rock, put up bridge signs	35 yds rock, 2 post, 2 signs	26, 28, 20B
02/22/16	Michael/Craig	2708/2405/2918	Put up weight	8 post, 8	21A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 11 -

		2918/2908/2319	limits and load zone signs.	signs	
02/22/16	Dan	Worked on 21m 22A, welding			
02/22/16	Toby/Johnny	3443	Worked on approaches to new bridge	14 yds rock and millings	25, 26, t rex.
02/23/16	Michael/Nolan	Various roads	Put up stop signs and road signs	6 roads signs 2 stop signs	21A
02/23/16	Toby/Johnny	2901/2129/2418	Pick up trash on road, refrigerator, mattresses. Unstopped culverts		22
02/23/16	Darrell/Ron	Various roads, rain damage	Checked roads and bridges,		20B
02/24/16	Cody/Ron	2918/2916/2326 2316/2318/2319 2904	Patched	3 yds oil sand	22A
07/24/16	Toby/Johnny	2700's/2500's	Patched	3 yds oil sand	21
02/24/16	Kenny/Darrell	2627/2703/2702	Picked up sign from bridge on 2627, repaired wash out 2703, 2702	6 yds oil sand	20, case backhoe, gradall, 26
02/24/16	Michael/Craig	Various roads	Put up signs on 2144, 2506, 2812, 2414, 2420	Poles and signs	21A
02/24/16	Dan	Picked up parts, worked on 20M			
02/24/16	Kevin/Nolan	2124/2602/2621 2627	Patched roads, picked up metal from bridge 2627	3 yds oil sand	22
02/25/16	Nolan	2402/2146	Patched	2 yds oil sand	22C
02/25/16	Ron/Cody	Cherry ck/cherry Blossom, 2416/2122/2101	Patched	3 yds oil sand	22A
02/25/16	Michael/Kevin	2802/2819	Patched	4 yds oil sand	21

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 12 -					
02/25/16	Toby/Johnny	2700's/2433/ 2819/2820	Patched, picked up matteress, trash, cut limbs	3 yds oil sand	22
02/25/16	Kenny	Piled rock barn			
02/25/16	Dan	Worked on 20D			
02/26/16	Ron/Cody	2505/2517/2502 2503/2414	Patched, clean ditches out.	2 yds oil sand, 1 yd rock	22A
02/26/16	Johnny/Toby	2805/2807/2813 2810/2309/2316	Patched, replaced stop sign 2309/2316	2 yds oil sand	21
02/26/16	Michael/Kevin	2819/2901/2801	Patched	4 yds oil sand	22
02/26/16	Kenny	2316/2309	FEMA meeting, put up signs	Signs and poles	21A
02/26/16	Melton	Various roads	With FEMA 6 hrs/		20
02/29/16	Kevin/Johnny	2313	Patched	3 yds oil sand	22
02/29/16	Cody/Nolan	3440/3447/2114 2120	Patched	3 yds oil sand	22A
02/29/16	Dan	Worked on 20M, worked in shop			
02/29/16	Toby/Kenny Ron/Craig	2901	Repaired soft spots	28 yds millings, 35 yds rock	Case backhoe, ford haul truck, 23, 26, 28
03/01/16	Michael/Kevin	2809/2813/2816	Patched picked up tires	4 yds oil sand	22
03/01/16	Dan	Worked on 22A, clean shop.			
03/01/16	Cody/Nolan	2120	Patch	3 yds oil sand	20D
03/01/16	Johnny/Kenny Darrell	2901/2315	Haul rock and blade	91 yds rock	25, 26, 120M
03/01/16	Toby/Ron/Craig	2918/2901/2123 2315	Install culverts and hauled material, 2918- 15x30 driveway, 2123- 15x30 crossroad	49 yds of rock.	Case backhoe, haul truck, 23, 28

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
-------------	-----------------	---------------------	------------------	-----------------	-------------------

- 13 -

03/02/16	Kevin/Nolan	2112/2142/ Myrtle Springs	Patched roads	3 yds oil sand	22
03/02/16	Cody/Ron	2120/2918	Patched	3 yds oil sand	20D
03/02/16	Kenny/Toby Craig/Darrell	2303/2112/2801 2908	Installed culvert 2303 - 12x24, 2908, and repaired culvert 2112. Patched	18 yds rock, 1 yd oil sand	Backhoe haul truck, 23, 26, 21
03/02/16	Johnny/Michael	Picked up voting machines			
03/03/16	Michael/Johnny	2816	Patched	4 yds oil sand	22
03/03/16	Kenny/Craig Toby/Ron	2117/3442/2627	Installed drive way culvert 2117, repaired bridge approaches 3442, picked up guard rail on 2627	28 yds rock	Backhoe, Haultruck 26, 25, 23
03/04/16	Toby/Kenny Johnny	2148/2147/2514 2513	Hauled rock blade roads.	140 yds rock	25, 26, 120H blade
03/04/16	Ron	2624	Patched	3 yds oil sand	22A
03/04/16	Michael/Nolan	2816/2815/2802	Patched	4 yds oil sand	22
03/07/16	Dan	Worked on t-Rex			
03/07/16	Kevin/Michael	2401/2433/2429 2408	Patched	3 yds oil sand	22
03/07/16	Toby/Kenny Johnny	2312/2146/2128	Patched, repaired culvert on 2128	12 yds oil sand	While haul truck, 21, case backhoe, 21A
03/07/16	Ron/Cody	2501/2115/2144 2139/2602	Patched repaired cave ins	3 yds oil sand	22A
03/08/16	Kenny/Craig	2304/2212/2311	Installed road signs repaired 2311,	1 yd rock	21A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date Employee County Roads Work Done Material Equip Used
- 14 -

			sharpened chain saw		
03/08/16	Johnny/Toby	2311	Patched	4 yds oil sand	21
03/08/16	Michael/Craig	2408/2405	Patched	4 yds oil sand	22
03/08/16	Dan	Worked on T-Rex			
03/08/16	Ron/Cody/Toby	2718/2309/2318 2918	Patched cave ins, potholes	2 yds oil sand	22A
03/09/16	Johnny/Michael	2120/2112/2139 2405	Set barricades and cones out for high water.		22
03/09/16	Dan	Worked on T-rex			
03/09/16	Nolan/Craig	2800's/2300's	Set barricades and cones out for high water, repaired washout on 2317	1 yds oil sand	21A, 20A
03/09/16	Toby/Ron	2312/2602/2718 2803/2806/2903 2918/2924/2702	Set barricades and cones out for high water, cut tree up on 2803		22A, chainsaw
03/10/16	Michael/Johnny	Various roads/ 2124/2317	Picked up cones at high water crossing and patched.	3 yds oil sand	22
03/10/16	Toby/Ron	2918/2903/2924 2718/2602/2312 2702/2306/2803 2806/2124	Checked cones, barricades, and barrels out for high water, patched a sink hole 2124	1 yds oil sand	22A
03/10/16	Nolan/Kenny Craig	2700's/2300's 2312/2702/2421	Check roads, patched cave-ins	2 yds oil sand	21A, 20D
03/11/16	Cody/Nolan	2708/2420/2421	Patched	4 yds oil sand	20D
03/11/16	Michael/Johnny	3223/2311/2310 2909	Patched	6 yds oil sand	22
03/11/16	Toby/Kenny	2719/2708/2924 2627/2312/2908	Patched	4 yds oil sand	21

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
-------------	-----------------	---------------------	------------------	-----------------	-------------------

- 15 -

		2804			
03/11/16	Craig	Various	Checked roads under water, replaced cones		21A
03/11/16	Kevin/Ron/Craig	2918/2916/2904	Patched roads	3 yds oil sand	22A
03/14/16	Kevin/Nolan	2807/2810/2816	Patched	3 yds oil	20D
03/14/16	Ron/Cody	2517/2518/2506	Patched	3 yds oil sand	22A
03/14/16	Dan	Worked on service truck and T-Rex			
03/14/16	Kenny/Darrell	2205	Repaired tank car washouts		20B
03/14/16	Toby/Craig	2602/2205/2313	Patched 2602, repaired tank car washouts.	1 yds oil sand patch, 20 sacks of concrete and 7 yds oil sand on 2205, 10 sacks of concrete on 2313.	21, 28
03/14/16	Johnny/Michael	2417/3223	Patched	4 yds oil sand	22
03/15/16	Dan	Worked on 120H and T-Rex			
03/15/16	Ron/Darrell	2924/2901	Blade roads and hauled rock.	42 yds rock 2924, 14 yds 2901	120M, 26
03/15/16	Kenny	2628/2629/2621 2623	Blade roads		120H blade.
03/15/16	Kevin/Michael	2403/3223/3440 2318/2316	Patched, repaired mailbox shoulders	3 yds oil sand, 1 yd rock	22
03/15/16	Cody/Nolan	2205/2202	Patch	3 yds oil sand, 1 yd rock	22A
03/15/16	Toby/Craig Johnny	2205/2312/2313	Repaired culvert	3 yds oil sand, 10	23, 25, haul truck

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
			washouts	yds state millings	case backhoe
03/16/16	Dan	Worked on service trucks			
03/16/16	Michael/Kevin	2602	Patched	4yd oilS	22
03/16/16	Cody/Nolan	2205/2201/2519 2200	Patched	3 yds oil sand, 1 yd rock	22A
03/16/16	Johnny	2403/2124/2405 2404	Patched	3 yds oil sand	21
03/16/16	Kenny/Darrell	2504	Blade roads	49 yds rock	Backhoe, 26, 120H
03/16/16	Toby/Ron/Craig	2801/2307	Installed 36x40 cross road culvert 2801, repaired washout 2307.	24 yds rock, 42 yds rip rap millings	Backhoe, 23 ,28, 621B case loader
03/17/16	Ron/Cody	2506	Patched	3 yds oil sand	22A
03/17/16	Michael/Kevin	2410	Patched, hauled brick from Canton ISD to barn.	3 yds oil sand	25, 22
03/17/16	Johnny/Nolan	2908/2313/2421 2437	Patched	3 yds oil sand	21
03/17/16	Kenny/Darrell	2410/2144	Overlaid roads oil sand and rock 2410, 2144	14 yds oil sand 2410, 7 yds 2144	26, 120H, 120H
03/18/16	Michael/Nolan	2138/2410	Patch	3 yds of oil sand	22
03/18/16	Ron/Darrell	2717/2721/2309	Haul rock/blade roads, patch	14 yds rock 2717, 7 yds oil sand 2721, 2 yds patch	28, 120H
03/18/16	Toby/Kenny	Worked on case backhoe, mowed barn area			Welder, grinder, chain saw, mower
03/18/16	Johnny/Craig	2137	Boomaxe		Haul truck,

- 16 -

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 17 -

					boomaxe, 21A
03/21/16	Craig	2302	Boomaxe		boomaxe 21A
03/21/16	Dan	Pickup tire from Southern Tire, worked in shop			
03/21/16	Cody/Ron	2903/2414/2808	Patched, cleared brush and cut trees	4 yds oil sand	22A
03/21/16	Michael/Johnny	2714/2417/2302	Patched, picked up brush	5 yds oil sand	22
03/21/16	Kevin	3443, Fairview	Patched	2 yds oil sand, 1 yd rock	21
03/21/16	Toby/Kenny Darrell	2303	Hauled rock, blade road, repaired drive way, hauled backhoe to Tyler for repair.	14 yds rock	Haul truck, 26, track loader
03/22/16	Ron/Cody	2414/2415	Patched	4 yds oil sand	22A
03/22/16	Dan	Working on Ferguson rubber tire roller.			
03/22/16	Michael/Johnny	2714/2702/2417 2138	Patched	5 yds oil sand	22
03/22/16	Kevin/Nolan	2307/2306/ Fairview	Patched	3 yds oil sand	21
03/22/16	Toby/Kenny Craig	2816/2101	Installed culverts, 12x24 2816 and 15x24 2101	28 yds rock	23, 26, backhoe, haul truck
03/23/16	Kevin/Michael	2142/2138/2901 Repaired bridge on 2908	Patched pickup road closed signs.	Lumber to bridge crew.	22, 3 yds oil sand
03/23/16	Cody/Nolan	2517/2414/2109 2109/2517/2509	Patched, repaired mail box shoulders unstopped culverts	2 yds oil sand 1 yd rock	22A
03/23/16	Ron/Kenny	2723/2705/2708	Haul rock and	112 yds	26, 28,

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 18 -					
	Darrell		blade roads.	rock.	120M blade
03/23/16	Toby/Johnny Craig	2147/2145/2604 2901/2417	Install culverts at rock to dr way. 15x25 2147, 15x30 2604, 15x30 2901.	56 yds rock. 1 yd oil sand	23, 25, t-rex back hoe, haul truck, 21
03/23/16	Dan	Working on ferguson rubber tire roller.			
03/24/16	Kenny/Darrell	2405	Put up dead end sign checked roads	1 sign, 1 bracket	20B
03/24/16	Michael/Craig	2128/2509	Patched	2 yds oil sand	22
03/24/16	Johnny/Nolan	2146/2112	Patched	3 yds oil sand	21
03/24/16	Toby/Ron	2410/2508/2434	Patched/picked up 25 tires 2434	2 yds oil sand	22A
03/28/16	Johnny/Nolan	2304/2305/2511 2316/2312	Patched	3 yds oil sand	21
03/28/16	Cody/Ron	2511/2516/2205	Patch, filled in cave in	4 yds oil sand	22A
03/28/16	Dan	Worked on 22, changed oil and filters, serviced reclaimer.			
03/28/16	Ron/Darrell	2916	Haul rock/ blade roads	21 yds rock	26, 120M
03/28/16	Toby/Craig	2309/2410/2702	Installed culverts, 15x24, 2309/ 15x30, 2410, hauled equip to work on 2702	35 yds rock.	T-rex, ford haul truck, 23
03/29/16	Cody/Nolan	2507	Patch	3 yds rock 2 yds O/S	20D
03/29/16	Kevin/Michael	2219/2221	Patched	3 yds oil sand	22A
03/29/16	Dan	Worked on 21 transmission			
03/29/16	Darrell/Kenny	2904/2317	Leveled up	54 yds	23, 26,

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 19 -					
	Craig		2904, and tank car shoulder on 2317	rock, 7 yds oil sand	120M
03/29/16	Johnny/Toby Ron	2718	Installed 30x30 crossroad culvert.	21 yds clay, 42 yds rock	Backhoe 25, 28, haul truck
03/30/16	Dan	Worked on 20D			
03/30/16	Johnny	3440/2129/2128	Hauled rock blade roads	28 yds rock	25
03/30/16	Michael/Kenny	3440/2146/2129 2128/2602	Hauled rock blade roads	42 yds rock	28, 120H blade
03/30/16	Ron/Darrell Craig	2431/2436/2702 2904/2918	Blade roads, hauled rock, patch	84 yds rock, 1 yd oil sand	23, 26, 20D 120M blade
03/30/16	Kevin/Toby	2221/2434/2534 2507	Patched	3 yds oil sand	22
03/31/16	Cody/Nolan	2516/2507	Patch, cut up tree across rd on 2507	4 yds oil sand	22A
03/31/16	Toby/Kenny	2806/2719/2506	Cleaned ditches, repaired washout on 2506	14 yds rock	26, 120M, gradall
03/31/16	Kevin/Nolan	2507/2503/2410	Patched	3 yds oil sand	20D, 22A
03/31/16	Johnny/Mike	2309/2437/2702 2704	Reclaimed sections of 2702 and 2704, patched	1 yd oil sand	22
03/31/16	Darrell/Graig	2702/2704	Reclaim sections of 2702/2704	7 yds oil sand	Reclaim er, 120M blade, 23
04/01/16	Nolan/Michael	2301/2308	Patched	2 yds oil sand	22
04/01/16	Johnny	2704/2437/2912	Haul rock, patched	28 yds rk, 2yds Oil S	25
04/01/16	Kenny/Craig	2901	Closed road, water from hill saturating road unable to repair until road dries out.	Put up barricade s 14 yds rock.	23, t-rex backhoe, 21A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 20 -					
04/04/16	Cody/Keivn	2101, Cherry Creek, 2716, Lake wood trail	Patched	4 yds oil sand	22
04/04/16	Johnny	2301	Patched and removed debris	5 yds oil sand	22A
04/04/16	Dan	Worked on 25, T-rex, 120M			
04/04/16	Toby/Mike	2801	Went to tyler to pick up case backhoe, equip to 2801, repaired base failure 2801/2806	1 yds oil sand	20D, t-rex, haul truck
04/04/16	Darrell/Craig	2801	Repaired base failures, strip patched with blade.	14 yds rock, 21 yds oil sand	23, 120M blade
04/04/16	Kenny	Work on county yard	Piled rock, mowed		Mower, backhoe, big rubber tire loader
04/05/16	Cody/Nolan	2120/3443/2102 2520	Patched, repaired cross road pipe on 2120	3 yds oil sand	22A
04/05/16	Dan	Worked on 20M, adjusted Ferguson roller throttle			
04/05/16	Kevn/Michael	2301	Patched	5 yds oil sand	22
04/05/16	Kenny/Darrell	2801	Overlay section with asphalt. Move equip to 2702	100 tons of oil sand (66.67 yds)	120H, roller, haul truck, 20B
04/05/16	Johnny/Toby Craig	2721	Dug out soft spots (base failures) and repaired	35 yds rock	Case backhoe, 23, 26
04/06/16	Cody/Michael	2301/2307	Patched cave-ins	6 yds oil sand	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 21 -					
04/06/16	Dan	Worked on 20D			
04/06/16	Kenny/Darrell Toby	2702	Overlay 2702 with asphalt.	15 flowboys, 350.66 tons oil sand	120H blade rosco roller, 20B
04/06/16	Johnny/Nolan Craig	2721	Dug out and repaired base failures.	35 yds rock	Case backhoe, 23, 28
04/07/16	Kevin/Michael	2708/2801	Patched	4 yds oil sand	22
04/07/16	Toby/Kenny Darrell	2702	Overlay 2702 with asphalt	15 flowboys, 343.75 tons oil sand	120M blade, rosco roller, 20B
04/07/16	Johnny/Nolan Craig	2721	Attempted to repair cemetery rd off 2901 got stuck and backed out, dug out base failures on 2721	42 yds rock	t-Rex, haul truck, case back hoe, 23, 28
04/08/16	Michael/Nolan Johnny	2219/2819/2410	Installed 3 driveway culverts, 2 (15x30) 1 (15x20 patched	30 yds rock, 1 yd oil sand	Haul truck, t- rex, 25, 28
04/08/16	Toby/Darrell Kenny	2702	Overlaid road	15 flowboys, 350.65 tons oil sand	120M, rosco roller, 20B, 26
04/08/16	Cody/Nolan	2804/2710/2310 2212/2317	Patched, repaired cave in	4 yds oil sand	22A
04/11/16	Dan	Worked on 120M			
04/11/16	Kevin/Michael	2301/2105	Patched	4 yds oil sand	22
04/11/16	Toby/Kenny Johnny/Craig Darrell	2506/2704/2705	Blade roads	252 yds rock	23,28,26 25, 120M, 120H,

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 22 -

					blades
04/12/16	Cody/Nolan	2120/2317	Patch	3 yds oil sand	22A
04/12/16	Dan	Worked on big rubber tire loader, repaired steering cylinder			
04/12/16	Michael/Kevin	2105/2123	Patch	4 yds oil sand	22
04/12/16	Toby/Kenny Ron	2705/2706	Overlaid with rock/base	133 yds rock	26, 28, 120H
04/12/16	Darrell/Johnny Craig	2705/2708/2918	Add rock blade road, dug out old driveway, put up load zone signs	56 yds rock	21A, 23, 25, 120M, case backhoe
04/13/16	Dan	Refuel 120H in the field, worked on 621B			
04/13/16	Darrell/Craig	2721/2704	Blade and rock roads	14 yds 2721, 42 yds 2704	23, 120M
04/13/16	Johnny/Kenny Toby/Ron	2621/2622	Blade and rock roads.	203 yds rock.	25, 28, 120H
04/13/16	Kevin/Michael	2123/2141/2115	Patched	4 yds oil sand	22
04/13/16	Cody/Nolan	2120/2501	Patched	4 yds oil sand	22A
04/14/16	Toby/Kenny	2708/2719/2721 2701	Patched	3 yds oil sand	22A
04/14/16	Michael/Nolan	2120	Patched	4 yds oil sand	22
04/14/16	Johnny/Craig	2316/2112/2303 2304/2309	Put up signs and patched	1 yds oil sand, signs	21A, 20D
04/15/16	Nolan/Ron	2711/2708/2502 2511/2518/2501	Patched	3 yds oil sand	22A
04/15/16	Michael/Johnny	2120/2145	Patched	3 yds oil sand	22
04/15/16	Toby/Kenny	2621/2622/2623 2403/2410	Blade and rocked roads, patched	52 yds rock, 1 yds oil sand	23, 20D, 120H blade
04/15/16	Craig	2306	Took 26 to tyler for		26, 21A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 23 -					
			warrant work, picked up grill, to Athens picked up cylinder for 621 B loader		
04/18/16	Michael/Nolan	Various Roads	Removed brush from roads, patched cave-ins, 4 in rain.	1 yd oil sand	22
04/18/16	Dan/Johnny	Worked in shop on loader cylinder, 28, and 23			
04/18/16	Toby/Ron	Various county roads	Cut up trees on 2718, and 2405		22A
04/19/16	Ron/Cody	2120/2143/2139 2144	Patched	3 yds oil sand	22A
04/19/16	Toby/Kenny	2405/2520/2120 2602	Cut up trees on road, cleaned out ditch 2520, 2120, 2602, repaired bridge approach	7 yds oil sand	21, 28, gradall chain, chain saw
04/19/16	Michael/Craig	2704/2703	Patched	4 yds oil sand	22A
04/19/16	Dan/Johnny	Worked on 28, case loader, 26, 20B,			
04/20/16	Toby/Ron	2301/2313/2317 County barn	Cut trees off road, cleaned culverts out		22A, chain saw
04/20/16	Michael/Nolan	Various roads	Cut trees off roads.		22
04/20/16	Dan	Worked in shop			
04/20/16	Kenny/Craig	2112/2212/2808	Cut trees off roads		21A, T- rex back hoe
04/21/16	Ron/Craig	2801/2806/2802	Patched, cleared trees off road	1 yds oil sand	22A
04/21/16	Johnny	Replace fuel pump on case loader			

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 24 -					
04/21/16	Kenny/Toby Darrell	2403/2404	Patched	2 yds oil sand	22
04/22/16	Kevin	2420/2403/2410	Patched	2 yds oil sand	20D
04/22/16	Toby/Johnny Kenny/Ron	2144	Cleaned on ditches, unstopped culvert		25, 28, gradall
04/22/16	Cody/Ron	2143/2209/2208	Patched	3 yds oil sand	22A
04/22/16	Michael/Craig	2802/2808/2501 2507/2315	Patched 2802, 2808, picked up trash 2808, moved brush off 2315 cut trees off 2501, 2507	2 yds oil sand	22, chain saws.
04/25/16	Ron/Darrell	2314	Hauled rock, blade road	49 yds rock	28, 120M blade
04/25/16	Cody/Ron	2813/2812	Patched	4 yds oil sand	22A
04/25/16	Michael	2508/2507/2909 2314	Patched, hauled rock	2 yds oil sand, 28 yds rock	22, 25
04/25/16	Johnny	2508/2504/2414 2809	Put up signs and patched	3 yds oil sand	22
04/25/16	Toby/Kenny Craig	2721	Dug out base failures	35 yds rock	23, 26, case backhoe
04/25/16	Dan	Refueled equipment in field. Worked on t-rex			
04/26/16	Ron/Darrell	2313/2901	Hauled rock blade roads.	63 yds rock	28, 120M blade
04/26/16	Cody/Nolan	2511/2209/2207 2208/2810/2807	Patch, pickup tires 2209	4 yds oil sand	22A
04/26/16	Johnny/Toby Craig	2721	Dug out base failures	56 yds rock	25, 23, case backhoe
04/26/16	Michael/Kevin	2314/2901	Patched, hauled rock	14 yds rock, 7 yds scrap, 4	22, 26

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 25 -					
				yds oil sand	
04/26/16	Dan	Worked on t-rex			
04/27/16	Toby/Nolan	2411/2144/2209 2405	Patched and cut trees off roads.	2 yds oil sand	25, 20D, t-rex, chain saw
04/27/16	Michael/Johnny	2901/2413/2209	Patched and cut trees off roads.	1 yds oil sand	22, chain saw
04/27/16	Cody/Ron	2519/2521/2101 cherry ck/2501 2401	Patched, picked up tires on 2209.	3 yds oil sand	22A
04/27/16	Kenny/Darrell	2314/2301	Put up road signs, mowed yard, trucks inspected	Post and brackets	26, 20B,
04/27/16	Craig	2410	Boomaxe		Kubota boomaxe
04/27/16	Dan	Checked batteries on equipment			
04/28/16	Kevin/Nolan	2146/2501	Patched	3 yds oil sand	20D
04/28/16	Michael/Johnny	2901/2908	Patched	4 yds oil sand	22
04/28/16	Ron/Cody/Darrell	3443/3449/3450 2501/2120/2139	Patched, blade roads	3 yds oil sand, 7 yds rock	22A, 28, 120M blade
04/28/16	Toby/Kenny	2144/2811/2715 2139	Cleaned out ditches, build shoulder up on 2139, blade roads	7 yds oil sand, 14 yds rock	26, gradall,
04/28/16	Craig	2714/2410	Boomaxe		Kubota boomaxe
04/28/16	Craig	2410	Boomaxe		Kubota boomaxe
04/29/16	Kevin/Johnny	2715/2725/2708	Patched	4 yds oil sand	22
04/29/16	Ron/Nolan	2403/3449/ 2800's	Repaired mail box dr for post office, patched	1 yd rock, 2 yds oil sand	22A
04/29/16	Toby/Kenny Darrell	2811/2418/2415 2428/2923/2901	Patched, hauled rock,	49 yds rock, 7	20D, 26, 23, 120M

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 26 -					
			blade roads	yds oil sand, 2 yds oil sand patch mix	blade
05/02/16	Ron/Cody	2317/2410/2418 2801/2808/2815	Repaired cave ins, patched, cones of 2317	2 yds oil sand	22A
05/02/16	Michael/Johnny	2209/2200/2201 2205/2206/2207 2204	Picked up tires on 2209, patched	3 yds oil sand	22
05/02/16	Dan	Worked on boomaxe, replaced battery 23, changed oil in 120M			
05/02/16	Kenny/Nolan Darrell	2901/2908/2913	Blade/ repaired washout on 2901, repaired washouts on 2908 and 2913	14 yds rock, 7 yds oil sand	120M, 28, backhoe, haul truck
05/02/16	Craig	2410	Boomaxe		Kubota boomaxe
05/03/16	Johnny/Nolan Darrell	3443/2311/2310	Cleaned ditches, added rock 3443, patched	21 yds rock, 1 yds oil sand	Haul truck, 25, 20D, 28, case backhoe
05/03/16	Cody/Ron	2418/2518/2517 2516/2708/2711 2507	Patched	4 yds oil sand	22A
05/03/16	Kevin/Michael	2426/2414	Patched	4 yds oil sand	22
05/03/16	Dan	Refueled equipment in field, worked in shop			
05/04/16	Dan	Worked on 20D			
05/04/16	Kevin/Cody	2410/2420/2629	Patched	4 yds oil sand	22
05/04/16	Ron/Toby	2143/2120/2142	Repaired mail box 2143, patched	3 yds oil sand	22A
05/04/16	Nolan/Johnny Michael	2517/2702	Repaired based failures	42 yds rock	25, 28, backhoe

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 27 -					
05/04/16	Kenny/Darrell Craig	2410/2432/2315 2316	Boomaxe 2410, hauled rock, blade roads.	42 yds rock, 7 yds oil sand	21A, 23, 26, 120M blade
05/05/16	Ron	2142/2120	Patched	3 yds oil sand	22A
04/05/16	Cody/Kenin	2602/2805	Patched	5 yds oil sand	22
04/05/16	Michael/Johnny Nolan	2704/2721/2708	Repaired base failures.	42 yds rock	Case backhoe, 21A, 25, 28
04/05/16	Kenny/Darrell	2702	Overlay road with asphalt	15 flowboys, 375 tons oil sand.	120M blade, rubber tire roller
05/05/16	Toby/Kenny Craig	2307	Repaired washout road.	105 yds rock, 7 yds oil sand	Gradall, 23, 26
05/06/16	Cody/Ron	2420/2908/2121	Patched	3 yds oil sand	22A
05/06/16	Kevin/Nolan	2807/2604	Patched	3 yds oil sand	22
05/06/16	Michael/Johnny	3443	Put up signs fuel to 2702.		21A
05/06/16	Kenny/Darrell Craig	2702/2312/3905 ozarka rd.	Overlay 2702 with asphalt, patched ozarka rd.	15 flowboys, 375 tons oil sand. 8 yds oil sand 14 yds rock.	120M, roller, 26, 28
05/06/17	Toby/Craig	2302	Repaired washout, worked on boomaxe.	14 yds scrap clay, 7 yds millings	23, gradall
05/09/16	Ron/Cody	2604/2602/2918 2318/2316	Repaired cave ins 2318, repaired bridge 2918, patched and picked up mattress on 2629	3 yds oil sand	22A

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 28 -					
05/09/16	Dan	Worked on mowers and boomaxe			
05/09/16	Kevin/Nolan	2402/2412/2424	Patched	3 yds oil sand	21
05/09/16	Kenny/Darrell	2318/2902/2317	Cut tree on 2318, bladed and rock, filled washout with rock 2317	21 yds rock	120M, 20B, chain saw, backhoe
05/09/16	Michael/Craig	2433/2145	Patched	4 yds oil sand	22A
05/09/16	Toby/Johnny	2318	Cut up and hauled off tree, worked on boomaxe, replaced blades on mower.		White haul truck, case backhoe, 25
05/10/16	Dan	Worked on 22A, 120M, chainsaws			
05/10/16	Darrell	2705/2129	Blade roads		120M/ 120H blades
05/10/16	Michael/Craig	2141/3223/2317	Patched	1 yds rock, 3 yds oil sand	22
05/10/16	Johnny/Toby Kenny	2902/2318	Repaired washout, cut up hauled off tree 2318	7 yds rock	25, 26, gradall, 21, haul truck
05/10/16	Nolan/Kevin	2424/2412/2705 2704	Patched	2 yds rock, 2 yds oil sand	21
05/10/16	Cody/Ron	2318/2918	Patched	3 yds oil sand	22A
05/11/16	Kenny/Toby Darrell	2209	Cut tree and cleaned out ditches.		Gradall, 26, 21A
05/11/16	Ron/Johnny	2318/2918/2916 2908/2912	Patched	3 yds oil sand	22A
05/11/16	Michael/Nolan	2120/2139/2124	Cut trees	4 yds oil	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 29 -					
	Craig	2602/2314/3225	patched	sand	
05/12/16	Nolan	2303/2506/2316	Patched	3 yds oil sand	21
05/12/16	Ron/Johnny	2500's/2700's 2900's	Repaired cave-ins, patched	3 yds oil sand	22A
05/12/16	Michael/Craig	3225	Patched	3 yds oil sand	22
05/12/16	Toby/Kenny Darrell	2209	Worked on gradall, unstopped culvert, pushed delivered rock up, Repair work on Terex		Service truck, gradall
05/13/16	Toby/Kenny	2506	Checked roads, worked in shop on t-rex		21A
05/13/16	Michael/Johnny	3225/3441	Patched	2 yds oil sand	22
05/13/16	Ron/Nolan	2300's/2400's	Patched	2 yds oil sand	22A
05/16/16	Michael/Craig	2147/Myrtle Springs/ 2326/ 2120	Patched, put up 45 mph signs on 2120	2 yds oil sand	22
05/16/16	Toby/Kenny Johnny/Darrell	2313	Rock road, worked on boomaxe, gradall	7 yds rock	Haul truck, 25, 26, case back hoe
05/16/16	Kevin/Nolan	2815/2910/2912	Patched roads	3 yds oil sand	21
05/16/16	Dan	Worked on gradall			
05/16/16	Ron/Cody	2504/2510/2506 2501/2115	Patched roads and cave-ins	3 yds oil sand	22A
05/17/16	Craig		Wheels to tyler to have mount		21A
05/17/16	Kenny/Toby Craig/Darrell	2414/2426/2409 2813	Rocked and blade roads	119 yds rock, 2 yds oil sand	120M, 26, 23, 20D
05/17/16	Dan	Worked on gradall			
05/17/16	Johnny/Michael	2326	Patched	5 yds oil sand	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 30 -

05/17/16	Nolan	2721/2313	Patched	3 yds oil sand	21
05/17/16	Ron/Cody	2501/2115/2114 2117/2120/2120 Cherry Ck	Patched	3 yds oil sand	22A
05/18/16	Craig	2815	Boomaxe		Kubota
05/18/16	Toby/Kenny Johnny	2313	Installed drive way culvert, and patched	14 yds rock, 2 yds oil sand	25, 26, haul truck, 21D
05/18/16	Dan	Worked on Gradall			
05/18/16	Johnny/Michael	2219/2306/2313	Still working on culvert 2313, patched	14 yds rock, 3 yds oil sand	25, 22
05/18/16	Ron/Nolan	2310/2313/2801 2810/2421	Patched	3 yds oil sand	22A
05/19/16	Johnny/Nolan	2318	Patched, cleaned shop	1 yd oil sand	20D
05/19/16	Toby/:Ron	2139/2144	Patched, checked roads	1 yd oil sand	22A
05/19/16	Michael/Craig	2703	Patched and checked roads	2 yds oil sand	22
05/20/16	Ron/Cody	2511/2101/2219	Patched	3 yds oil sand	22A
05/20/16	Michael/Nolan	2416/2410/2703	Picked up brush 2410,patched	2 yds oil sand	22
05/20/16	Johnny/Toby Kenny	2120/2143	Tree cleanup		25, haul truck, case back, 21A
05/20/16	Craig	2410	Boomaxe		Kubota, boomaxe
05/23/16	Dan	Worked on gradall			
05/23/16	Kenny/Darrell	2621/2710	Blade roads, hauled rock	21 yds rock	120H, 120M, 23, big rubber tire loader

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 31 -					
05/23/16	Toby/Ron/ Nolan	2313/2304	Installed driveway culvert, 15x24, 2313, repaired base failure, cut trees on 2304	35 yds rock.	28, 26, haul truck, case back hoe
05/23/16	Kevin/Cody	2506/2507/2205 2200/2206/ 2819		4 yds rock	22
05/23/16	Michael/Johnny	2815	Cleaning out ditches		Haul truck, terex backhoe, 25
05/24/16	Cody/Kevin	2217/2219/ Midpoint, 2710	Patched	4 yds oil sand	22
05/24/16	Dan	Worked on gradall, 22A			
05/24/16	Johnny/Toby	2810/2815/2304	Patched and cleaning ditches on 2815	1 yds oil sand	25, 22A
05/24/16	Nolan/Toby Ron	2212	Installed three 15x24 driveway culverts	42 yds rock.	28, 26 t-rex backhoe
05/24/16	Michael	2815	Cleaning ditches		t-rex backhoe
05/24/16	Kenny/Darrell Ron	2909	Blade roads, hailed equip to 2810	42 yds rock	120M, 26, 23, haul truck
05/24/16	Craig	2410/2416	Boomaxe		Kubota
05/25/16	Cody/Kevin	2519/2431/Mid- point/Ethridge dr/ 2621	Patched	5 yds oil sand	22
05/25/16	Craig	2416	Boomaxe		Kubota
05/25/16	Kenny/Darrell	2810	Overlay road (paved)	15 flowboys, 375 tons of Ashpalt	120M blade, roller
05/25/16	Toby/Ron	2815	Cleaned out ditches, T-rex broke down, removed		T-rex, 28, haul truck

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 32 -					
			cylinders repaired		
05/25/16	Michael/Johnny	2304	Picked up voting boxes and patched	1 yd oil sand	22A
05/25/16	Nolan	2404/2504/2501	Patched	2 yds oil sand	20D
05/26/16	Craig	2416	Boomaxe		Kubota, boomaxe
05/26/16	Kevin/Nolan	2209/2208/2207 Fairview	Patched roads	3 yds oil sand	22
05/26/16	Dan	Worked on te-rex			
05/26/16	Michael/Johnny	2304/2307/2147	Patched 2304, cut trees 2307, picked up 43 tires on 2147	2 yds oil sand	22
05/26/16	Toby/Ron	2815/2802	Cleaned debris out of ditch 2815, cut tree on 2802		Case backhoe, 25, chain saw
05/26/16	Kenny/Darrell	2810	Overlay road (paved)	5 flowboys, 125 tons of Asphalt	120M blade, roller
05/27/16	Ron	2306/2307/2316	Patched and repaired cave ins, remove brush from roads	1 yd oil sand	22A
05/27/16	Michael/Craig	2718/2720/2120	Patched, checked roads	1 yd oil sand	22
05/31/16	Ron/Darrell	2807	Overlay road (paved) shoulders	11 flowboys 279 tons of Asphalt	120M blade, roller
05/31/16	Dan	Wk ford H truck			
05/31/16	Craig	2416/2410	Boomaxe		Kubota boomaxe
05/31/16	Toby/Kenny Nolan	2147/2602	Hauled road and blade roads	133 yds rock	28, 25, 120H blade
05/31/16	Michael/Johnny	2306/2307/2820	Patched	6 yds oil	22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
------	----------	--------------	-----------	----------	------------

- 33 -

				sand	
05/31/16	Cody/Kevin	2418/2410/2437	Patched, hauling off brush on road	4 yds oil sand	22A
06/01/16	Ron/Toby	2710/2304	Drain ditch, cut up trees off road		21A, Case backhoe, chain saw
06/01/16	Johnny/Nolan	2144/3449/2142 2912/2414	Patched	1 yd rock, 2 yds oil sand	22A
06/01/16	Kenny/Darrell	2810/2719	Packed trash, 26 to tyler, repaired base failure, mowed yard.	½ yd oil sand	20B, 26, backhoe, 20D
06/01/16	Michael/Craig	2433/2534/2221 2147	Put up road signs, 2433/2534, patched	2 yds oil sand	22
06/01/16	Dan	Worked on Gradall			
06/02/16	Ron/Cody	2501/2115/2120 2417/2716/2708	Patched	2 yds oil sand	22A
06/02/16	Michael/Johnny	2221	Patched, checked out roads	3 yds oil sand	22
06/02/16	Dan	Worked on gradall			
06/02/16	Kenny/Darrell	PR 6227	Checked roads, put up sign	1 sign, 1 bracket	20B
06/02/16	Craig	2410	Boomaxe		Kubota, boomaxe
06/03/16	Ron/Nolan Cody	2312/2313/2908 2924	Clear brush bridge, patched	4 yds oil sand, 14 yds rock	22A, 25, case backhoe
06/03/16	Craig	2410/2409	Boomaxe		Kubota Baxe
06/03/16	Michael/Johnny	Various county roads	Repaired cave ins	2 yds oil sand	22, 20D
06/03/16	Kenny/Darell	2303/2901	Repaired washouts	7 yds oil sand to 2303, 7 yds rock	120M, 26

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 34 -					
				to 2901.	
06/06/16	Michael/Kevin	2219/2221/2301	Patched	4 yds of oil sand	22
06/06/16	Dan	Worked on boomaxe and t-rex			
06/06/16	Toby/Johnny Nolan/Kenny	2602	Cut tree off bridge, worked in shop repairing back hoe		Backhoe haul truck, 25
06/06/16	Kenny/Darrell	2705/2708/2723	Bladed roads	7 yds rock	120M, 26
06/06/16	Craig	2410	Boomaxe		Kubota
06/06/16	Ron/Cody	2604/2721/2504	Repaired cave ins, moved roller to 2815	4 yds oil sand	22A
06/07/16	Ron/Darrell	2815	Overlay (paved) road.	14 flowboys 350 tons of Asphalt	120M blade, roscoe roller
06/07/16	Toby/Kenny Nolan	2140/2129/2124	Hauled roller to 2621, blade roads.	105 yds rock	26, 28, 21A, haul truck, 120H blade
06/07/16	Michael/Johnny	2803/2144/2501 2219/2719	Cut up trees, patched	2 yds oil sand	22
06/07/16	Cody/Kevin	2307/2519/2520 2102/2521	Patched	6 yds oil sand	22A
06/07/16	Craig	2410	Boomaxe		Kubota, 20D
06/07/16	Dan	Worked in shop, pickup parts			
06/08/16	Ron/Darrell	2815/2808	Overlay roads (paved)	10 flowboys, 250 tons of Asphalt	Rosco roller, 120M blade
06/08/16	Cody/Kevin	2120/cherry ck, 2311	Patched	4 yds oil sand	22A
06/08/16	Michael/Johnny	2417/2719	Repaired washouts, patched	2 yds oil sand	T-Rex, 22

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 35 -					
06/08/16	Dan	Worked on 26,	Hauled rock to 2417	21 yds rock	26
06/08/16	Kenny/Johnny	2621	Overly road (paved) , piled rock at barn.	5 flowboys, 125 yds	120H blade, ferg roller, big loader
06/08/16	Toby/Nolan Craig	Cherry Ck, 2120	Installed drive way culverts 12x30, 15x24	21 yds rock	Case backhoe, 23, 28, haul truck
06/09/16	Ron/Darrell	2808	Overlay road (paved)	9 flowboys oil sand, Asphalt, 225 tons	Rosco roller, 120M blade
06/09/16	Kevin/Michael	2402/2423	Patched, picked up 39 tires on 2423, pushed rock, hauled 24x30 to fm 1651 and 2423, case backhoe to 2318	2 yds oil sand	22
06/09/16	Kenny/Johnny	2621	Overlay road (paved)	15 flowboys, oil sand Asphalt, 375 tons	120H blade, Ferguson roller, service truck
06/09/16	Nolan/Toby Craig	2512/2413/2318	Install culvert 15x24, 2512, 15x24, 2413, worked on 2318 ditch	28 yds rock	Case backhoe, 23, 28
06/10/16	Michael/Nolan	2402/2417	Patched, pickup 49 tires on 2721	3 yds oil sand	22
06/10/16	Ron/Johnny Kenny	2721/2901	Blade roads, hauled rock.	112 yds rock, 300 yds	26, 25, 120M
06/10/16	Nolan/Toby Craig	2318/2901 rock	Installed 15x24 Culvert 2318	70 yds rock	23, 28, cas backhoe

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 36 -					
06/13/16	Dan		Worked on gas pump and in shop		
06/13/16	Ron/Cody Kenny	2403/2534/2708 2717	Patched/blade roads, haul rock	3 yds oil sand, 21 yds rock	22A, 26, 120M
06/13/16	Johnny, Toby Nolan	2802	Repaired base failures	77 yds of rock.	28, 25, haul truck, case back hoe.
06/13/16	Craig	2410	Boomaxe		Kubota, 21A
06/14/16	Ron/Darrell	2808	Overlay road (paved)	9 flowboys, 225 tons asphalt.	120M, rosco roller
06/14/16	Dan		Worked on haul truck, and new trucks		
06/14/16	Cody/Kevin	2403/2120/2807 2808/2534/2317	Patched	4 yds oil sand	22A
06/14/16	Johnny/Toby Nolan	2802/2807	Repaired base failures	49 yds rock	25, 28, case back hoe
06/14/16	Kenny/Craig	2621/2410/2413	Haul rock, 2621 boomaxe	28 yds rock	23, 120H blade, Kubota, 21A
06/15/16	Cody/Kevin	2319/2313/2309 2301/2316/2903 2318	Patch	4 yds oil sand	22A
06/15/16	Ron/Darrell	2313	Overlay road (paved)	12 flowboys, 300 tons of asphalt	120M blade, rosco roller
06/15/16	Toby/Nolan	2807/2414	Repaired base failures	35 yds rock	28, caes backhoe
06/15/16	Dan	2807 refueled equipment in field			
06/15/16	Johnny/Kenny	2601/2602/2621 2627/2629	Overlay (paved) and repair roads. 77 yds rock	5 flowboys, 125 ton of asphalt	21A, 25, 120H blade, ferg roller

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt

Precinct 2-Daily Work Report

Date	Employee	County Roads	Work Done	Material	Equip Used
- 37 -					
06/15/16	Michael/Craig	2314	Installed cross road culvert 15x30, cleaned ditch	21 yds rock	23, haul truck, t-rex backhoe
06/16/16	Ron/Darrell	2313/2314	Overlay (paved) roads	11 floyboys, 275 tons of asphalt	120M blade, rosco roller.
06/16/16	Toby/Nolan	2807	Repair base failures	42 yds rock	28, case backhoe
06/16/16	Cody/Kevin	2415/2309/2403 2908	Patched	5 yds oil sand	22A
06/16/16	Johnny/Kenny	2601/2413	Blade and leveled up roads	77 yds rock.	25, 120H
06/16/16	Michael/Craig	2314	Rebuild and clean ditch.		23, t-rex backhoe

*Material used is in cubic yards or yds. 1 yd equals approx. 1.5 tons of material

*Oil Sand material is AC 20 Asphalt