

MISSOURI HOUSING DEVELOPMENT COMMISSION  
HOME Repair Program  
Punch List

Instructions: Check off completed items; if item is missing or unacceptable, do not check off and note location(s).

ELECTRIC Location(s)

- All outlets and switches work, correctly polarized.
- GFCI Works
- Plates are straight and level.
- All outlet plates installed tight to drywall.
- Panel Labeled for new circuits.
- All lights have bulbs. \_\_\_\_\_
- Batteries in smoke detectors.
- Other \_\_\_\_\_

PLUMBING

- All fixtures work; not chipped.
- Fixtures are secure to wall or floor.
- Tub is caulked.
- Aerators/escutcheon plates installed.
- All gas connections working.
- Final permit inspection completed.
- Other \_\_\_\_\_
- Other \_\_\_\_\_

HEATING - COOLING

- System responds to thermostat.
- Warranty and instructions provided.
- Duct work free of debris.
- Other \_\_\_\_\_

DOORS, WINDOWS

- All exterior doors weather-stripped.
- Doors checked for tightness, latch alignment and lock function.
- Keys available.
- Windows have locks that tightly close.
- Window operates smoothly.
- Screen in place.
- Glass clean.
- Other \_\_\_\_\_

FINISHES

- Paint removed from hardware, glass.
- Carpet tight

