INTEFERENCE WALL DRYWALL QUALITY CONTROL CHECKLIST

Date: _____ Temperature: _____
Project Name: _____ Project #: _____
Project Manager: _____
Floor / Area Worked: _____

		Foreman	Q. C. Sign-off
Prior to one-side			
1.	Confirm electrical boxes are not protruding beyond stud plane.		
2.	Confirm MEP strapping not bulging beyond stud plane.		
3.	Confirm MEP strapping does not overlap and cause bulging.		
4.	Confirm all framing; backing and HMD have not been damaged.		
5.	Confirm framing and MEP installation is signed-off for close up.		
One-side			
1.	Confirm HM doors are plumb and true.		
2.	Confirm correct fasteners are spaced per plans and specs.		
3.	Confirm joints are butted per plans and specs.		
4.	Confirm control joints are installed per plans and specs.		
Double-up			
1.	Confirm track cavities are cleaned.		
2.	Confirm wall insulation installed where required.		
3.	Confirm joints are butted per plans and specs.		
4.	Confirm control joints are installed per plans and specs.		
5.	Confirm vertical board joints are staggered 1-stud bay minimum at both sides of rated walls.		

Comments:

_____
Foreman's Signature

_____
Quality Control Sign-Off

_____
Inspection Request #